

MAJOR INFRASTRUCTURE PROJECTS

(Rs. in lakhs)

Sl. No.	Name of the Department/ Developmental Projects/Works	Status Report as on 30.09.2008	Outlay allotted so far	Outlay spent so far	Require- ment of Additional Outlay
PUBLIC WORKS DEPARTMENT					
Minor Irrigation					
	Laying of cement concrete road adjacent to French channel from Draksharama road junction to Muduthumulu in Mettacuru village, Yanam	Work completed	49.89	44.39	2.00
Roads & Bridges (SCP)					
	Construction of RCC Retaining wall on the left side of drainage channel from Seetharama Nagar junction to water works campus in Dariyalatippa village, Yanam	Work in Progress	187.00	112.80	75.00
1	Construction of retaining wall on the right bank of Isukakalava drain and laying of cement concrete roads from Blossom Oil factory to Gurempeta flood bank road in Yanam.	Work nearing completion	442.49	309.12	100.00
Flood Control					
	Construction of retaining wall from Seethammappeta to Mettacuru in Yanam	Work in Progress	188.00	174.90	15.00
	Strengthening the protection work along Godavari river margin from 300 mts. to 1180 mts. ch. Francetippa, Yanam	Pavement tiles work is in progress	66.36	10.73	50.00
	Construction of retaining wall from 3.5 Kms. near Dommetipeta road to 6.50 Kms. Along Gurempeta Flood Bank Road.	Technical Bid cancelled by the Chief Engineer on 06-10-2008	2850.00	---	---
Police					
2	Construction of 18 Nos. Of Police Quarters Type-II (3 Blocks) at Police Campus, Yanam.	RE submitted to Chief Engineer.	85.00	85.00	---
Roads & Bridges					
	Improvements and widening to Kanakalapeta flood bank road from flag mast to Kanakalapeta, Yanam.	Work completed	219.67	215.19	4.00
3	Improvements and widening to Kanakalapeta flood bank road from NH 214 to Artikayalanka boarder limit in Yanam.	Work in progress	342.97	253.96	100.00
	Strengthening the side berms of Gurempeta Flood bank road from Dariyalatippa to Gurempeta village in Yanam.	Work nearing completion	77.67	62.67	15.00

	Education (Elementary)				
4	Construction of 6 Class Room for Govt. Primary School, Savithri Nagar, Yanam.	Work order issued	69.15	---	40.00
	Education (Secondary)				
	Construction of 12 Class Rooms one Store Room One Office Room and PET Room one Library room for Govt. English Medium School, Yanam.	Work reached up to ground floor slab level.	136.65	33.72	50.00
5	Construction of 10 addl. Class Rooms for Govt. Middle School, Gurempeta, Yanam.	Work order to be issued	88.62	---	40.00
	Construction of 6 Class Rooms for SKSPBRN Govt. High School, Kanakalapeta, Yanam	Design approval awaited.	81.25	---	40.00
	Construction of 6 addl. Class Rooms for Govt. High School, Dariyalatippa, Yanam	Design approval awaited.	53.46	---	25.00
	Youth Services				
	Providing Air Conditioning for Indoor Stadium at Yanam	Work nearing completion	164.67	116.56	65.00
6	Providing internal and external electrification with flood lighting to Indoor stadium, Yanam.	Work in progress	172.50	133.00	40.00
	Construction of Indoor Stadium at Yanam.	Finishing works under progress	555.00	520.00	35.00
	ITI				
7	Construction of Industrial Training Institute at Yanam	RE submitted to Chief Engineer for approval	157.60	173.00	---
	Water Supply & Sanitation				
	Construction of 2.00 lakhs liters capacity of overhead tank at Gopal Nagar in Yanam.	Work completed	66.22	64.24	2.00
8	Construction of 4.00 lakhs litres capacity OHT in water works campus at Dariyalatipp village, Yanam.	Work in progress	186.00	120.00	50.00
	Construction of 2.00 lakhs litres capacity OHT at Ambedkar Nagar and providing pumping main from Town Water Works to Ambedkar Nagar in Yanam.	Pipeline work is in progress	98.42	72.33	25.00
	Housing				
9	Construction of Government Staff quarters Type-II (18 Nos.) and Type-III (12 Nos.) at Yanam.	RE submitted to Chief Engineer for approval	158.25	173.86	---
	Various Offices				
10	Construction of Sub-Jail at Yanam	RE submitted to Chief Engineer for approval	151.00	162.86	----
	Welfare of Backward Class				
11	Construction of Backward Class Students Hostel at Yanam Region.	RE submitted to Chief Engineer for approval	143.50	138.00	---
Total			6791.34	2976.33	773.00

